

Activity ID	Activity Description	Planned Duration	Planned Start	Planned Finish	2008				2009				2010				2011				2012				2013				2014				2015				2016				2017				2018				2019				2020				2021				2022				2023				2024				2025			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																			
10010	Master Planning / Study	731	01-Jan-08	31-Dec-09	Master Planning / Study																																																																							
10020	Design 1	731	01-Jan-16*	31-Dec-17	Design 1																																																																							
10030	Construction 1	730	01-Jan-18	31-Dec-19	Construction 1																																																																							
10040	CM 1	730	01-Jan-18	31-Dec-19	CM 1																																																																							
Wayne Street Parallel Interceptor					3152 01-Jan-10 31-Jan-22																																																																							
11010	Master Planning / Study	730	01-Jan-10*	31-Dec-15	Master Planning / Study																																																																							
11012	Route Study	731	01-Jan-12*	31-Dec-13	Route Study																																																																							
11013	Geotech	730	01-Jan-13	31-Dec-14	Geotech																																																																							
11015	Land Acquisition	1461	01-Jan-14	31-Dec-17	Land Acquisition																																																																							
11020	Design 1	1096	01-Jan-16	31-Dec-18	Design 1																																																																							
11017	Model Update	730	01-Jan-17	31-Dec-18	Model Update																																																																							
11030	Construction 1	1127	01-Jan-19	31-Jan-22	Construction 1																																																																							
11040	CM 1	1127	01-Jan-19	31-Jan-22	CM 1																																																																							
St. Marys Parallel Interceptor					3652 01-Jan-11 31-Dec-24																																																																							
12010	Master Planning / Study	730	01-Jan-11*	31-Dec-19	Master Planning / Study																																																																							
12012	Route Study	730	01-Jan-14*	31-Dec-15	Route Study																																																																							
12013	Geotech	731	01-Jan-15	31-Dec-16	Geotech																																																																							
10215	Land Acquisition	1461	01-Jan-17	31-Dec-20	Land Acquisition																																																																							
12017	Model Update	730	01-Jan-17	31-Dec-18	Model Update																																																																							
12020	Design 1	731	01-Jan-20	31-Dec-21	Design 1																																																																							
12030	Construction 1	1096	01-Jan-22	31-Dec-24	Construction 1																																																																							
12040	CM 1	1096	01-Jan-22	31-Dec-24	CM 1																																																																							
Late Floatables Control					1565 01-Jan-18 31-Dec-23																																																																							
13010	Master Planning / Study	365	01-Jan-18*	31-Dec-18	Master Planning / Study																																																																							
13020	Misc Outfalls - Design	365	01-Jan-19	31-Dec-19	Misc Outfalls - Design																																																																							
13030	Misc Outfalls - Construction	1461	01-Jan-20	31-Dec-23	Misc Outfalls - Construction																																																																							
13040	Misc Outfalls - CM	1461	01-Jan-20	31-Dec-23	Misc Outfalls - CM																																																																							
Satellite Storage					1305 01-Jan-20 31-Dec-24																																																																							
14010	Master Planning / Study	366	01-Jan-20*	31-Dec-20	Master Planning / Study																																																																							
14015	Outfall #64 - Land Acquisition	365	01-Jan-21	31-Dec-21	Outfall #64 - Land Acquisition																																																																							
14020	Outfall #64 - Design	365	01-Jan-22	31-Dec-22	Outfall #64 - Design																																																																							
14030	Outfall #64 - Construction	731	01-Jan-23	31-Dec-24	Outfall #64 - Construction																																																																							
14040	Outfall #64 - CM	731	01-Jan-23	31-Dec-24	Outfall #64 - CM																																																																							
Pond High Rate Treatment					1 01-Jan-08 01-Jan-08																																																																							
15000	Pond High Rate Treatment	1	01-Jan-08	01-Jan-08	Pond High Rate Treatment																																																																							

Primary Baseline
 Remaining Work
 Milestone
 Critical Remaining Work
 % Complete